

Schedule

Activity	2008						2009							2010			
	June	July	Aug	Sep	Oct	Nov	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1.0 Project Management	[Green bar]						[Green bar]							[Green bar]			
2.0 Data Collection/Needs Assessment	[Green bar]	[Green bar]	[Green bar]	[Green bar]													
3.0 Alternative Development		[Green bar]	[Green bar]	[Green bar]	[Green bar]												
4.0 Alternative Evaluation/Preferred Alternative Selection					[Green bar]	[Green bar]	[Green bar]	[Green bar]									
5.0 Environmental Assessment Worksheet (EAW)										[Green bar]	[Green bar]	[Green bar]	[Green bar]	[Green bar]			
6.0 Public Process																	
Study Review Committee (SRC) Meetings		●	●	●		●				●							
Highway Committee (HC) Meetings							●				●						
Public Meetings			●				●		●								
Resource Agency Coordination	[Green bar]	[Green bar]						[Green bar]	[Green bar]	[Green bar]							
Clay and Becker County Coordination	●							●									
County Commission Meeting (County Staff)			●			●		●		●		●					
7.0 -- Official Mapping (optional)														[Green bar]	[Green bar]	[Green bar]	[Green bar]

Study Break Dec 2007-April 2008